



Association of the Beverage
Machinery Industry

Project Name:
Project No.:
Date:

ABMI Recommended on-site checklist

Personal and social issues, working regulations	yes	no	by customer	by supplier	date:	Comment:
Are Union worker on site?						
Are visa required? (Visa for workers / for tourists)						
Are costumer invitations required?						
Are working-licences required?						
Are driving-licences for forklifts and lifting platforms required?						
Is a deputy required?						
What safety equipment is necessary?						
Does the costumer have working time regulations?						
Are Costumer site rules to use?						
Are Health and safety rules available?						
Are special regulations or methode statements to use?						
Are health passports, Immunizations available/registered?						
Are licences for subcontractors required? Which?						

On-site utilities	yes	no	by customer	by supplier	date:	Comment:
Is there a cantine available?						
Are washing/coating facilities and toilets available?						
Is a lockable office of about 20m ² + international telephone available?						
Is a lockable storage for spare line parts of about 50 m ² available?						
Is electricity for the containers available?						
I an e-mail connection available?						
Is water for the containers available?						
Is an international telephone connection available?						
Is a free space for the containers available?						
Is a storage space for machines and assembly materials available?						
Are parking places available?						
Is a usiong of costumer workshops possible?						
How is the waste deposement, container furnishing regulated?						

Assembly area information:	yes	no	by customer	by supplier	date:	Comment:
Roof construction (drawing, photo):						
Midcofer construction (drawing, photo):						
Sidewall construction (drawing, photo):						
Wall breakthroughs for parts of the line, pipes, cabel channels:						
Floor construction (drawing, photo):						
Drainingsystem:						
Stages and plattform:						
Control cabinet rooms:						
Halllighting:						
Construction power supply (power supply infos and plug in slots):						
Which machine fastenings are available on the floor?						
Must already producing machines be protected?						
Over head work of other guilds? What, When, Duration?						
Are there any other guilds working in the installation area? What, When, Duration?						

Details to ingress	yes	no	by customer	by supplier	date:	Comment:
Approach and Departure road flat, stabile and loadable with 25 - 30 tonnes?						
Company area's approach and departure roads: height, width and stability:						
Hindrances: Drivethroughs, Pipe and cable bridges:						
Unload Place:						
Crane place and low bed truck? Size?						
Forklift and lorry, size?						
Steel plates in front of the ingress required?						
Unload places existing?						
How many lorries and low bed trucks can stay on the company's area?						
Ingress opening:						
Height:						
Width:						
Ingress through higher levels, unload edge, 1st floor, roof, a. s. o.						
Is a frame with platform required?						
How long is the opening usable?						
Are there more Ingress openings or routes?						
Quality of the halls floor, constantly loadable and driveable?						
Must existing Systems on the ingress routes be uninstalled?						
Ingress route free? Height, width:						